

PG&E WaveConnect™

Pilot Project Draft Schedule

<p>Mar 2009 ▼ Jul 2009</p>	<p>Site and Design the Facilities</p> <ul style="list-style-type: none"> • Work collaboratively with the public to site and design the facilities • Gather environmental baseline information for the siting areas • Convene informal meetings with regulatory agencies
<p>Aug 2009 ▼ Jan 2010</p>	<p>Conduct Environmental Analysis for Draft Application</p> <ul style="list-style-type: none"> • Choose final alternative wave farm and onshore sites • Analyze the environmental and socioeconomic baseline data • Assess project effects on socioeconomics and the environment • Work collaboratively with the public and agencies to plan monitoring and adaptive management
MILESTONE	
<p>Mar 1, 2010</p>	<p>Distribute Draft Pilot Project License Application</p> <ul style="list-style-type: none"> • Distribute draft application to public, agencies, and Federal Energy Regulatory Commission (FERC) for comment
<p>Mar 2010 ▼ Apr 2010</p>	<p>Public Review and Comment</p> <ul style="list-style-type: none"> • Accept and respond to public comment • Review and resolve, where possible, public and agency concerns • Revise application and draft monitoring and adaptive management plans
MILESTONE	
<p>May 2010</p>	<p>File Pilot Project License Application</p> <ul style="list-style-type: none"> • File with FERC: <ul style="list-style-type: none"> • Pilot license application • Draft biological assessments • Monitoring and adaptive management plans • Navigation plan • File with Regulatory Agencies and FERC <ul style="list-style-type: none"> • Coastal development permit application • California Environmental Quality Act (CEQA) compliance documents • Other permit applications (Section 10, Section 404, 401, etc.)
<p>Jun 2010 ▼ May 2011</p>	<p>FERC Environmental Assessment</p> <ul style="list-style-type: none"> • FERC prepares environmental assessment
MILESTONE	
<p>Jun 2011</p>	<p>FERC Issues Pilot Project License</p>
<p>Jul 2011 ▼ Jul 2013</p>	<p>Phased Project, Final Design, Funding, Procurement, and Construction</p> <ul style="list-style-type: none"> • Construction and installation of wave energy devices
<p>Fall 2013 ▼ Fall 2018</p>	<p>Phased Commissioning and Pilot Project Operation</p> <ul style="list-style-type: none"> • Operation and testing of the wave energy pilot project • Monitoring and adaptive management of environmental effects
MILESTONE	
<p>Fall 2018</p>	<p>Pilot Project License Expires</p> <ul style="list-style-type: none"> • Remove the pilot project facilities

